



Construction Facts

January 24, 2014

Albrecht Signs has sold 15,000 seats, thousands of seats in warehouse for sale.

To date, 160,000 cubic yards of dirt have been removed out of a total of 800,000, 20% completed.

Over 75 workers on site currently, this number will grow to 300 in the next few months.

\$400 million of the \$763 million stadium budget has been awarded. \$100 million has been awarded to women and minority owned firms.

Majority of roof panels have been removed.

Retractable seating structure has been demolished.

Eight of 300 drilled piers, which serve as part of the foundation for the new stadium are finished – 2% completed.