

**Minnesota Multipurpose Stadium
WMBE Participation Summary**

This report reflects procurement activity through March 2015

CC	Location	Subcontractor	Scope of Work	WMBE W,M,V,O	Orig Contract \$ Amount	Original WMBE \$ Commitment	Original WMBE Commitment %	MBE\$ Commitment	WBE\$ Commitment	VBE\$ Commitment	OTHER\$ Commitment	Current Contract \$	Current MBE\$ Participation	Current WBE\$ Participation	Current VBE\$ Participation	OTHER\$ Participation	Actual MBE\$ Paid	Actual WBE\$ Paid	Actual VBE\$ Paid	Actual Other\$ Paid	
General Conditions																					
	MN	Tarraf Roll Off Services	Dumpsters	M	\$ 700,000	\$ 700,000	100%	\$ 700,000				\$ 700,000	\$ 700,000				\$ 235,891				
	MN	Biff's Inc.	Temp Toilets	M	\$ 400,000	\$ 400,000	100%	\$ 400,000				\$ 400,000	\$ 400,000				\$ 145,135				
	MN	Action Fence, Inc.	Temp Fencing	O	\$ 64,500	\$ -	0%				\$ 64,500	\$ 110,669				\$ 110,669				\$ 101,777	
	MN	Franz Reprographics	Printing	M	\$ 60,000	\$ 60,000	100%	\$ 60,000				\$ 60,000	\$ 60,000				\$ 30,857				
Professional Services Agreement																					
	MN	EVS, Inc	Third Party Layout Control	M	\$ 9,200	\$ 9,200	100%	\$ 9,200				\$ 9,200	\$ 9,200				\$ 8,740				
	MN	EVS, Inc	Survey & Vibration Monitoring	M	\$ 74,450	\$ 74,450	100%	\$ 74,450				\$ 121,000	\$ 121,000				\$ 79,967				
	CO	Revey Associates	Third Party Rev - Roof Cable Demo Plan	O	\$ 13,600	\$ -	0%				\$ 13,600	\$ 13,600				\$ 13,600				\$ 10,442	
	MN	Architectural Testing	Lab Mock Up structure	O	\$ 140,400	\$ -	0%				\$ 140,400	\$ 175,874				\$ 175,874				\$ 122,224	
	MN	Braun Intertec	Mass Concrete Temp Monitoring	O	\$ 27,193	\$ -	0%				\$ 27,193	\$ 27,193				\$ 27,193				\$ 21,092	
	MN	Braun Intertec	SWPPP Inspections	O	\$ 93,000	\$ 10,800	11%				\$ 82,200	\$ 93,000				\$ 82,200				\$ 34,833	
	MN	Standard Contracting	Stormwater Inspections	W					\$ 10,800					\$ 10,800				\$ -			
	MN	Braun Intertec	3rd Party Inclosure	O	\$ 124,915		0%				\$ 124,915	\$ 124,915				\$ 124,915				\$ 44,181	
	NY	Geiger Engineers	Tower Crane Foundation Design	O	\$ 39,034	\$ -	0%				\$ 39,034	\$ 288,632				\$ 288,632				\$ 211,174	
	NY	Geiger Engineers	Third Party Review of Structural Steel	O	\$ 73,374	\$ -	0%				\$ 73,374	\$ 181,974				\$ 181,974				\$ 132,851	
	NY	Geiger Engineers	Third Party Review of Demolition Plan	O	\$ 38,916	\$ -	0%				\$ 38,916	\$ 38,916				\$ 38,916				\$ 27,714	
	NY	Geiger Engineers	Third Party Rev - Struct Precast Stadia	O	\$ 69,945	\$ -	0%				\$ 69,945	\$ 75,945				\$ 75,945				\$ 67,303	
	NY	Geiger Engineers	Third Party Retractable Seating	O	\$ 36,580	\$ -	0%				\$ 36,580	\$ 36,580				\$ 36,580				\$ 3,259	
	GA	AR Biddle & Associates	Third Party Scheduling	O	\$ 55,000	\$ -	0%				\$ 55,000	\$ 55,000				\$ 55,000					
	MN	MBJ	Third Party Rev - Earth Ret & Mass Concre Formwo	O	\$ 4,000	\$ -	0%				\$ 4,000	\$ 205,000				\$ 205,000				\$ 90,485	
	GA	Morrison Hershfield Corp.	Third Part Rev of ETFE Enclosure	O	\$ 105,960	\$ -	0%				\$ 105,960	\$ 105,960				\$ 105,960				\$ 14,442	
	MN	Tri-Construction, Inc.	Office Build-Out	M	\$ 195,806	\$ 97,183	50%	\$ 97,183				\$ 204,813	\$ 116,829				\$ 204,813				
	MN	Minnesota Acoustics	Acoustical Ceiling	O							\$ 7,500					\$ 7,635				\$ 7,635	
	MN	Master Floors	Flooring	W					\$ 43,052					\$ 44,300				\$ 44,300			
	MN	Advancement in Flooring	Install Flooring	O							\$ 18,236					\$ -				\$ -	
	MN	David Hardware, Inc.	Supply Doors & Hardware	O							\$ 12,800					\$ 15,156				\$ 15,156	
	MN	Show Me Painting	Painting	O							\$ 14,635					\$ 19,131				\$ 19,131	
	MN	Atomic Dumpsters	Dumpsters	O							\$ 2,400					\$ 1,763				\$ 1,763	
			Total									79%	\$ 116,829	\$ 44,300		\$ 43,685					

Minnesota Multipurpose Stadium
WMBE Participation Summary

This report reflects procurement activity through March 2015

CC	Location	Subcontractor	Scope of Work	WMBE W,M,V,O	Orig Contract \$ Amount	Original WMBE \$ Commitment	Original WMBE Commitment %	MBE\$ Commitment	WBE\$ Commitment	VBE\$ Commitment	OTHER\$ Commitment	Current Contract \$	Current MBE\$ Participation	Current WBE\$ Participation	Current VBE\$ Participation	OTHER\$ Participation	Actual MBE\$ Paid	Actual WBE\$ Paid	Actual VBE\$ Paid	Actual Other\$ Paid
0.0	MN	Bolander - Xcel	Xcel Relocation	O	\$ 322,000	\$ 81,750	25%				\$ 220,350	\$ 296,444				\$ 186,455				\$ 296,444
	MN	EVS, Inc	Surveying	M				\$ 3,750					\$ 3,563				\$ 3,563			
	MN	Shaw Trucking, Inc	Trucking	M				\$ 26,000					\$ 25,200				\$ 25,200			
	MN	Standard Contracting	Removal, Restoration	W					\$ 50,000					\$ 56,819			\$ 56,819			
	MN	Safety Signs	Signage	W					\$ 1,500					\$ 1,698			\$ 1,698			
	MN	Air Fresh Portable Toilets	Portable Toilets	W					\$ 500					\$ 290			\$ 290			
	MN	Able Hose & Rubber	Supplier	O							\$ 600					\$ 600				\$ 599
	MN	Engineering Partners	Engineering	O							\$ 6,000					\$ 6,000				\$ 6,000
	MN	Action Fence, Inc.	Fence Rental / Install	O							\$ 13,300					\$ 15,819				\$ 15,819
			Total									30%	\$ 28,763	\$ 58,807	\$ 208,874					
1.1	MN	LeJeune Steel	Long Span Steel	O	\$ 82,533,155	\$ 39,850,000	47%	\$ 194,175			\$ 38,042,815	\$ 93,508,325				\$ 47,781,500				\$ 50,842,653
	MN	TEK Steel Fabricators	Steel Supply and Fabrication	M				\$ 1,250,000					\$ 1,081,500				\$ 910,381			
	MN	Danny's Construction	Steel Erection	W					\$ 34,000,000					\$ 35,265,017			\$ 25,235,679			
	MN	Bald Eagle Erectors	Steel Erection	M / V				\$ 4,350,000		\$ 4,350,000			\$ 4,350,000		\$ 4,350,000		\$ 2,712,291		\$ 2,712,291	
	MN	Thor Construction	Shoring Tower Foundations	M				\$ 55,825					\$ 55,825				\$ 55,825			
	CA	Sarens USA, Inc	Crane Operation	O							\$ 2,200,000					\$ 2,200,000				\$ 1,751,311
	MN	Truck Crane Service	Crane Operation	O							\$ 586,000					\$ 586,000				\$ 454,260
	MN	Veit & Company, Inc	Shoring Tower Anchors	O							\$ 364,560					\$ 364,560				\$ 235,889
	MN	Infinity Scaffold	Scaffolding	O							\$ 1,418					\$ 91,243				\$ 103,415
	MN	Infinity Access	Scaffolding Setup	V						\$ 17,000					\$ 17,000			\$ 17,000		
	MN	Rainbow Inc.	Field Painting	O							\$ 1,471,362					\$ 1,715,680				\$ 464,876
			Total									44%	\$ 5,487,325	\$ 35,265,017	\$ 4,367,000	\$ 52,738,983				
1.2	NY	Vector Foiltec	ETFE Systems	O	\$ 9,104,750	\$ 514,057	6%		\$ 504,057		\$ 8,580,693	\$ 9,104,750		\$ 504,057		\$ 8,580,693				\$ 5,523,230
	MN	Danny's Construction	ETFE System Install	W					\$ 10,000					\$ 10,000			\$ 10,000			
	MN	MAG Mechanical	ETFE Air Duct Supply & Install	M				\$ 10,000					\$ 10,000				\$ 10,000			
			Total									6%	\$ 10,000	\$ 514,057	\$ 8,580,693					
2.1 & 2.2	MN	Harris Mechanical	Mechanical & Plumbing	O	\$ 85,965,140	\$ 25,795,000	30%	\$ 2,121,822	\$ 9,937,358		\$ 55,862,373	\$ 91,141,085		\$ 4,000,000		\$ 56,415,332				\$ 35,027,107
	MN	MAG Mechanical	Mechanical systems	M				\$ 3,010,000					\$ 8,928,895				\$ 4,666,302			
	MN	Nadeau Companies	Excavation	W					\$ 860,000					\$ 850,000			\$ 484,916			
	MN	Amit Enterprises, LLC	Supplier & Installer	M				\$ 3,863,816					\$ 5,825,135				\$ 827,915			
	MN	Go Fetsch Mechanical	Supplier/Installer of Mechanical Systems	M				\$ 1,341,126					\$ 5,749,655				\$ 1,235,729			

Minnesota Multipurpose Stadium
WMBE Participation Summary

This report reflects procurement activity through March 2015

CC	Location	Subcontractor	Scope of Work	WMBE W,M,V,O	Orig Contract \$ Amount	Original WMBE \$ Commitment	Original WMBE Commitment %	MBE\$ Commitment	WBE\$ Commitment	VBE\$ Commitment	OTHER\$ Commitment	Current Contract \$	Current MBE\$ Participation	Current WBE\$ Participation	Current VBE\$ Participation	OTHER\$ Participation	Actual MBE\$ Paid	Actual WBE\$ Paid	Actual VBE\$ Paid	Actual Other\$ Paid
	MN	Omni Pro Inc	Mechanical Insulation	M				\$ 1,322,467					\$ 1,296,886				\$ 351,500			
	MN	Total Insulation	Insulation of Mechanical Systems & Grease Duct	W					\$ 869,522					\$ 869,522				\$ 180,500		
	MN	Insulation Midwest, Inc	Insulation of Mechanical Systems	O							\$ 1,028,303					\$ 781,614				\$ 580,019
	MN	Omni Pro Inc	Mechanical Insulation	M				\$ 1,114,500					\$ 1,361,189				\$ 261,250			
	IL	Bevstream Corp	Install Beverage Conduit & Supply	O							\$ 1,113,400					\$ 1,435,019				\$ 192,294
	MN	Johnson Controls Inc	Provide & Install Temperate Controls	O							\$ 988,354					\$ 988,354				\$ 748,571
	MN	MTEC Electric	Rough in for Temp Controls	M				\$ 136,269					\$ 136,269				\$ -			
	MN	Mayer Electric Corp	Rough in for Temp Controls	O							\$ 1,120,005					\$ 1,120,005				\$ -
	MN	Infinity Scaffold	Scaffolding	O							\$ 51,625					\$ 49,227				\$ 8,478
	MN	Infinity Access	Scaffolding Setup	V						\$ 6,080					\$ 8,478				\$ -	
	MN	Climate Makers	Supplier and Installer	W					\$ 1,218,120					\$ 1,325,505				\$ 359,641		
			Total									33%	\$ 23,298,029	\$ 7,045,027	\$ 8,478	\$ 60,789,551				
2.4	MN	Build23	Electrical	O	\$ 58,382,000	\$ 17,508,000	30%	\$ 5,735,857	\$ 3,401,352		\$ 39,822,635	\$ 62,599,337	\$ 4,585,860	\$ 992,216		\$ 42,773,714				\$ 16,426,589
	MN	Evolution Network Systems	Low Voltage	M				\$ 20,715					\$ 29,417				\$ 29,417			
	MN	Tri-Construction, Inc.	Office Build-out	M				\$ 7,500					\$ 5,818				\$ 5,818			
	MN	Nadeau Companies	Excavation	W					\$ 100,000					\$ 350,000			\$ 345,862			
	MN	Life Safety Systems, Inc	Fire Alarm Installation	V						\$ 808,000					\$ 844,000			\$ 42,750		
	MN	Modern Electrical Solutions	Electrical Installation	M				\$ 672,923					\$ 672,923				\$ -			
	MN	AMP	Electrical Equipment Manufacturer	W					\$ 3,744,772					\$ 4,072,351			\$ 1,799,259			
	MN	Gunnar Electric	Install of Emergency Distribution System	W					\$ 1,304,600					\$ 3,841,756			\$ 682,256			
	MN	B&L Supply	Electrical Wholesale	M				\$ 1,720					\$ 917,899				\$ 131,539			
	MN	Dirt Worx	Light Pole Bases	O							\$ 3,350					\$ 3,350				\$ 3,350
	MN	Lachmansingh, Carlo Sales, Inc	Electrical Supplier	M				\$ 703					\$ 17,337				\$ 703			
	MN	Elliot Contracting Corp	Electrical Contractor	M				\$ 1,626,540					\$ 2,346,528				\$ 366,872			
	CO	National Lightning Protection	Supply Lightning Protection Material	O							\$ 84,265					\$ 84,265				\$ 5,543
	MN	Gopher Stage Lighting	Electrical Supplier	W					\$ 179,276					\$ 185,612			\$ -			
	MN	Two Buffalo Construction	Electrical Supplier	M				\$ 41,042					\$ 41,042							
	MN	Povolony Specialties	Electrical Manufacturer	W					\$ 24,000					\$ 40,000			\$ 31,579			
	MN	Dirt Worx	Site Excavation	O							\$ 155,750					\$ 155,750				\$ -
	MN	MTEC Electric	Electrical Contractor	M				\$ 647,000					\$ 639,500				\$ 84,550			
			Total									30%	\$ 9,256,323	\$ 9,481,935	\$ 844,000	\$ 43,017,079				
3.1-3.3	MN	Ames Construction, Inc.	Earthwork/Utilities/Dem	O	\$ 36,192,658	\$ 10,864,129	30%	\$ 18,419,857			\$ 18,419,857	\$ 36,707,764				\$ 18,295,960				\$ 32,586,601

Minnesota Multipurpose Stadium
WMBE Participation Summary

This report reflects procurement activity through March 2015

CC	Location	Subcontractor	Scope of Work	WMBE W,M,V,O	Orig Contract \$ Amount	Original WMBE \$ Commitment	Original WMBE Commitment %	MBE\$ Commitment	WBE\$ Commitment	VBES Commitment	OTHER\$ Commitment	Current Contract \$	Current MBE\$ Participation	Current WBE\$ Participation	Current VBES\$ Participation	OTHER\$ Participation	Actual MBE\$ Paid	Actual WBE\$ Paid	Actual VBES\$ Paid	Actual Other\$ Paid
	MN	Utility Sales & Supply	Supplier	W					\$ 17,800					\$ 17,800			\$ -			
	MN	JD Donovan, Inc.	Trucking	W					\$ 4,750,000					\$ 4,750,000			\$ 2,179,574			
	MN	Yaw Construction Group	Earth Retention System - Gen Labor	M				\$ 200,000					\$ 204,301				\$ 204,301			
	MN	Minnesota Street Works	Street Sweeping	W					\$ 225,000					\$ 225,000			\$ 128,805			
	MN	EVS, Inc.	Survey	M				\$ 285,325					\$ 285,325				\$ 193,587			
	MN	Shaw Trucking, Inc	Trucking	M				\$ 4,180,000					\$ 4,180,000				\$ 3,847,052			
	MN	Chippewa Forest Products	Wood Logging - Supplier	W					\$ 61,800					\$ 1,800			\$ -			
	MN	E&J Rebar	Welding	W					\$ 1,660					\$ 1,660			\$ 1,660			
	MN	Ferguson Water Works	Pipe Supplier	O							\$ 69,000					\$ 159,499				\$ 159,499
	MN	Royal Enterprises America	Pipe Supplier	O							\$ 74,000					\$ 74,000				\$ 38,075
	MN	Standard Contracting	Street Sweeping	W					\$ 35,000					\$ 35,000			\$ 27,160			
	MN	OTA Trucking	Trucking	M				\$ 120,000					\$ 28,040				\$ 28,040			
	IN	Triad Metals International	H-Pile Supplier	O							\$ 168,665					\$ 203,322				\$ 203,322
	MN	Jamar-ASDCO	Supplier	O							\$ 187,550					\$ 440,684				\$ 440,684
	MN	On-Call Pavement Sweeping, Inc.	Street Sweeping	W					\$ 550					\$ 550			\$ 550			
	MN	Dispatch Trucking	Trucking	W					\$ 18,424					\$ 63,916			\$ 63,916			
	MN	Astro Engineering	Anchor Assemblies Manufacturer	W					\$ 18,579					\$ 21,620			\$ 21,620			
	MN	FPI Paving Contractors	Asphalt Paving the Wiif Lots	O							\$ 95,000					\$ 91,550				\$ 91,550
	MN	Frattalone	Demolition of Building	O							\$ 2,108,835					\$ 1,234,553				\$ 3,446,058
	MN	Hanson Custom Crushing	Concrete Crushing	W					\$ 263,004					\$ 300,300			\$ 300,300			
	MN	Meyer Contracting	General Contracting	M				\$ 100,000					\$ 48,306				\$ 48,307			
	MN	Shaw Trucking	Trucking	M				\$ 300,000					\$ 761,752				\$ 761,752			
	MN	MBE, Inc	Concrete Trucking	M				\$ 120,000					\$ 692,157				\$ 692,158			
	MN	J&J Contracting	Waste Removal & Recycling	O							\$ 138,400					\$ 140,930				\$ 140,930
	MN	Action Pest Control	Pest Control of Dome before Demo	O							\$ 400					\$ 1,078				\$ 1,078
	MN	Lloyd's Construction Services	Selective Demo	W					\$ 300,000					\$ 152,500			\$ 152,500			
	MN	EnviroBate, Inc.	Seat Removal	W					\$ 86,626					\$ 82,003			\$ 82,003			
	ID	Advance Explosives Demolition	Demo - Explosives	O							\$ 67,000					\$ 67,000				\$ 67,000
	MN	Pete's Water & Sewer	Water, Sanitary & storm disconnects	O							\$ 28,890					\$ 29,680				\$ 29,681
	MN	All City Elevator	Elevator Construction & Capping	O							\$ 37,793					\$ 40,689				\$ 40,689
	IL	Schnabel Foundation	Permanent Earth Retention System	O							\$ 3,478,090					\$ 3,769,990				\$ 4,076,789
	MN	Chippewa Forest Products	Manufacturer/ Supplier	W					\$ 45,000					\$ 60,135			\$ 60,135			
	MN	Utility Sales & Supply	Supplier	W					\$ 49,200					\$ 65,947			\$ 65,947			
	MN	Simplex Construction Supplies	Supplier	W					\$ 48,000					\$ 74,280			\$ 74,280			

Minnesota Multipurpose Stadium
WMBE Participation Summary

This report reflects procurement activity through March 2015

CC	Location	Subcontractor	Scope of Work	WMBE W,M,V,O	Orig Contract \$ Amount	Original WMBE \$ Commitment	Original WMBE Commitment %	MBE\$ Commitment	WBE\$ Commitment	VBE\$ Commitment	OTHER\$ Commitment	Current Contract \$	Current MBE\$ Participation	Current WBE\$ Participation	Current VBE\$ Participation	OTHER\$ Participation	Actual MBE\$ Paid	Actual WBE\$ Paid	Actual VBE\$ Paid	Actual Other\$ Paid	
	MN	Vic's Crane & Heavy Haul	Crane Rental	W					\$ 45,000					\$ 42,303				\$ 42,303			
	MN	Brenny's Transportation, Inc.	Trucking	W					\$ 48,210					\$ 64,135				\$ 64,135			
			Total									33%	\$ 6,199,881	\$ 5,958,949		\$ 24,548,935					
3.4	MN	Veit & Company, Inc	Caissons	O	\$ 2,690,000	\$ 677,558	24%				\$ 1,911,387	\$ 4,014,330				\$ 2,946,697				\$ 3,813,614	
	MN	E&J Rebar	Rebar	W					\$ 307,928					\$ 600,094				\$ 517,306			
	MN	HTPO	Surveying	W					\$ 64,128					\$ 8,500				\$ 5,033			
	MN	Tarraf Construction	Concrete Placing	M				\$ 268,527				\$ 299,273					\$ 299,273				
	MN	On-Call Pavement Sweeping, Inc.	Street Sweeping	W					\$ 24,375					\$ 24,375				\$ 23,465			
	MN	EVS, Inc.	Surveying	M				\$ 98,868					\$ 95,868				\$ 95,868				
	MN	Goliath Hydro	Equipment	W					\$ 2,187					\$ 2,188				\$ -			
	MN	Shaw Trucking, Inc.	Trucking	M				\$ 12,600					\$ 37,335				\$ 37,335				
			Total									27%	\$ 432,477	\$ 635,157		\$ 2,946,697					
3.5	MN	Mortenson/Thor	Structural Concrete	O	\$ 113,157,602	\$ 33,740,384	30%				\$ 35,858,573	\$ 113,157,602				\$ 30,617,095				\$ 90,604,198	
	MN	Thor Construction	Concrete	M				\$ 16,971,445					\$ 16,971,445				\$ 13,577,156				
	MN	Woody's Rebar Company	Foundation Reinforcing	W					\$ 4,762,300					\$ 4,989,244				\$ 4,597,545			
	MN	Twin City Steel Erectors	Tower Crane Erection	O							\$ 318,500					\$ 318,500				\$ 164,024	
	MN	CECO	Structural Formwork	O							\$ 18,734,700					\$ 19,566,736				\$ 19,637,431	
	MN	MBE Inc.	Trucking formwork	M				\$ 70,000					\$ 26,217				\$ 26,217				
	MN	Simplex Construction Supplies	Plywood Supplier	W					\$ 300,000					\$ 480,000				\$ 461,561			
	MN	Cooper Construction	Install/Strip bulkhead and Install Pan Forms	W					\$ 1,800,000					\$ 1,950,648				\$ 1,950,648			
	MN	Cemstone - Ready Mix	Concrete Ready Mix	O							\$ 10,061,417					\$ 10,061,417				\$ 7,353,070	
	MN	Cemstone - Pumping	Concrete Pumping	O							\$ 1,215,042					\$ 1,215,042				\$ 1,007,846	
	WI	Morrow Equipment	Tower Crane Rental	O							\$ 1,868,500					\$ 1,868,500				\$ 1,547,042	
	MN	Advance Equipment	Formwork Supplier	W					\$ 384,000					\$ 1,200,000				\$ 1,166,340			
	MN	Vic's Crane & Heavy Haul	Crane Services	W					\$ 1,038,357					\$ 987,299				\$ 987,299			
	MN	Metzger Building Supplies	Lumber Supplier	W					\$ 600,000					\$ 600,000				\$ 317,648			
	MN	Cooper Construction	Hand Rail	W					\$ 476,890					\$ 476,890				\$ 244,122			
	MN	Cooper Construction	Housekeeping Pads	W					\$ 221,385					\$ 221,358				\$ 94,603			
	MN	Bury Company	Reinforcing Supplier	O							\$ 14,000					\$ 14,000				\$ 4,814	
	MN	Bald Eagle Erectors	Reinforcing Installer	M / V				\$ 10,000		\$ 10,000		\$ 10,000		\$ 10,000		\$ 10,000	\$ 833		\$ 833		
	MN	Advantage Scaffold & Ladders	Scaffold Installer	O																	
	MN	Construction Midwest	Supplier	O							\$ 300					\$ 348,713				\$ 348,713	

Minnesota Multipurpose Stadium
WMBE Participation Summary

This report reflects procurement activity through March 2015

CC	Location	Subcontractor	Scope of Work	WMBE W,M,V,O	Orig Contract \$ Amount	Original WMBE \$ Commitment	Original WMBE Commitment %	MBE\$ Commitment	WBE\$ Commitment	VBE\$ Commitment	OTHER\$ Commitment	Current Contract \$	Current MBE\$ Participation	Current WBE\$ Participation	Current VBE\$ Participation	OTHER\$ Participation	Actual MBE\$ Paid	Actual WBE\$ Paid	Actual VBE\$ Paid	Actual Other\$ Paid	
	MN	Dayton Superior Corporation	Supplier	O							\$ 5,436					\$ 56,979				\$ 56,979	
	MN	Lifpro International	Supplier	O							\$ 2,954					\$ 54,032				\$ 54,032	
	MN	Shaw/Stewart Lumber	Lumber Supplier	O							\$ 1,111					\$ 10,209				\$ 10,209	
	MN	WP & RS Mars	Supplier	O							\$ 2,177					\$ 68,436				\$ 68,436	
	MN	Maguire Marketing	Supplier	O							\$ 1,197					\$ 1,197				\$ -	
	MN	Mid-County	Supplier	O							\$ 1,346					\$ 99,554				\$ 99,554	
	MN	White Cap	Supplier	O							\$ 4,821					\$ 14,931				\$ 14,931	
	MN	Harris/ Ambassador	Reinforcing Supplier	O							\$ 7,912,465					\$ 8,800,604				\$ 6,362,950	
	MN	E&J Rebar	Reinforcing Installer	W					\$ 8,114,282					\$ 7,347,557				\$ 5,570,923			
	MN	ACME Tools	Supplier	O							\$ 3,450					\$ 246,300				\$ 246,300	
	MN	Grainger	Supplier	O							\$ 885					\$ 22,124				\$ 22,124	
	MN	ESCH Construction Supply Company	Supplier	O							\$ 1,025					\$ 28,579				\$ 28,579	
	MN	Fastenal Company	Supplier	O							\$ 317					\$ 3,351				\$ 3,351	
	MN	Hilti Incorporated	Supplier	O							\$ 1,418					\$ 161,680				\$ 161,680	
	MN	Infinity Scaffold	Supplier	O							\$ 1,572					\$ 135,471				\$ 135,471	
	MN	Quality Propane Inc	Supplier	O							\$ 6,678					\$ 664,569				\$ 664,569	
	MN	Total Tool Supply	Supplier	O							\$ 8,059					\$ 44,468				\$ 44,468	
	MN	Am-Tec, Inc	Fabricator	W					\$ 250,000					\$ 250,000				\$ 231,408			
	MN	Danny's Construction	Column Shoring Installation & Jacking	W					\$ 240,839					\$ 284,299				\$ 228,797			
	MN	Danny's Construction	Snow Catch Panels	W					\$ 1,545,127					\$ 1,545,127				\$ -			
	MN	All Test & Inspection	Testing	O							\$ 50,000					\$ 50,000				\$ 18,767	
	MN	Braun Intertec	Testing	O							\$ 2,348					\$ 75,446				\$ 75,446	
	SD	Dakota Riggers & Tool Supply Inc	Supplier	O							\$ 83,302					\$ 238,096				\$ 238,096	
	MN	GT Tool	Supplier	O							\$ 141					\$ 70,511				\$ 70,511	
	MN	Standard Iron & Wire Works	Supplier	O							\$ 2,920					\$ 19,881				\$ 19,881	
	MN	Tioga Air Heaters	Supplier	O							\$ 3,696					\$ 158,925				\$ 158,925	
	MN	Truenorth Steel	Supplier	O							\$ 5,324					\$ 17,482				\$ 17,482	
	MN	United Rentals	Supplier	O							\$ 16,417					\$ 259,827				\$ 259,827	
	WI	American Structural Metals	Supplier	O							\$ 1,687					\$ 33,021				\$ 33,021	
	MN	Brock-White Company	Supplier	O							\$ 879					\$ 20,327				\$ 20,327	
	MN	Innovative Transport Systems	Supplier	O							\$ 2,158					\$ 5,755				\$ 5,755	
	MN	Rocket Crane System	Crane Services	O							\$ 660					\$ 660				\$ 660	
	MN	Discount Steel	Supplier	O							\$ 842					\$ 830				\$ 830	
	MN	ICS Chillers	Supplier	O							\$ 6,866					\$ 29,718				\$ 29,718	

Minnesota Multipurpose Stadium
WMBE Participation Summary

This report reflects procurement activity through March 2015

CC	Location	Subcontractor	Scope of Work	WMBE W,M,V,O	Orig Contract \$ Amount	Original WMBE \$ Commitment	Original WMBE Commitment %	MBE\$ Commitment	WBE\$ Commitment	VBE\$ Commitment	OTHER\$ Commitment	Current Contract \$	Current MBE\$ Participation	Current WBE\$ Participation	Current VBE\$ Participation	OTHER\$ Participation	Actual MBE\$ Paid	Actual WBE\$ Paid	Actual VBE\$ Paid	Actual Other\$ Paid	
	MN	Road Machinery & Supplies	Supplier	O							\$ 601					\$ 113,946				\$ 113,946	
	MN	Dalco Enterprises	Supplier	O							\$ 527					\$ 4,467				\$ 4,467	
	MN	Tri-State Bobcat	Supplier	O							\$ 4,099					\$ 40,387				\$ 40,387	
	MN	Viking Industrial Supply	Supplier	O							\$ 418					\$ 1,083				\$ 1,083	
	MN	Spartan Mat LLC	Supplier	O							\$ 23,040					\$ 23,040				\$ 23,040	
	MN	ESS Brothers & Sons	Supplier	O							\$ 3,356					\$ 3,862				\$ 3,862	
	MN	Gary Carlson Equipment Co.	Supplier	O							\$ 6,328					\$ 25,385				\$ 25,385	
	MN	Hayden Murphy Equip Co	Supplier	O							\$ 1,397					\$ 7,725				\$ 7,725	
	MN	Mining Auger/Tool Works	Supplier	O							\$ 478					\$ 1,878				\$ 1,878	
	MN	RDO Integrated Controls	Supplier	O							\$ 736					\$ 1,078				\$ 1,078	
	MN	Schlomka Services	Supplier	O							\$ 11,958					\$ 11,958				\$ 11,958	
	MN	Shamrock Group	Supplier	O							\$ 1,103					\$ 5,577				\$ 5,577	
	MN	Geargrid Corporation	Supplier	O							\$ 9,016					\$ 9,016				\$ 9,016	
	MN	Able Hose & Rubber	Supplier	O							\$ 5,985					\$ 8,200				\$ 8,200	
	MN	CTL Group Total	Supplier	O							\$ 3,750					\$ 3,750				\$ 3,750	
	MN	Embroid Me	Supplier	O							\$ 2,278					\$ 3,750				\$ 3,750	
	MN	Schwing America	Supplier	O							\$ 68,820					\$ 68,820				\$ 68,820	
	MN	Toll Gas & Welding Supply	Supplier	O							\$ 849					\$ 8,741				\$ 8,741	
	MN	Forklifts of Minnesota	Forklift Supplier	O							\$ 1,785					\$ 1,785				\$ 1,785	
	TX	Derr & Isbell Construction	Steel Erector	O							\$ 2,017					\$ 2,017				\$ 2,017	
	MN	Granite City Rental	Supplier	O							\$ 6,116					\$ 48,249				\$ 48,249	
	MN	Safeway Services	Supplier	O							\$ 5,139					\$ 9,838				\$ 9,838	
			Total									33%	\$ 17,007,662	\$ 20,332,422	\$ 10,000	\$ 75,807,518					
3.6	MN	Wells Concrete/Hanson	Precast Stadia	O	\$ 19,224,114	\$ 1,911,000	10%	\$ 300,000			\$ 14,792,080	\$ 20,111,967				\$ 15,930,579				\$ 8,243,680	
	IL	The Consulting Engineers Group	Project Engineering	O							\$ 1,015,450					\$ 1,155,219				\$ 1,015,219	
	MN	TEK Steel Fabricators	Steel Fabrication	M				\$ 250,000					\$ 85,140				\$ 85,140				
	MN	Vic's Crane & Heavy Haul	Crane Services	W					\$ 1,174,000					\$ 1,147,000				\$ 154,806			
	MN	Shaw Trucking, Inc.	Trucking	M				\$ 300,000					\$ 300,000					\$ 40,991			
	MN	Danny's Construction	Crane Services	W					\$ 22,538					\$ 39,024				\$ 22,538			
	MN	Zimmerman Trucking	Trucking	W					\$ 170,000					\$ 170,000				\$ 33,620			
	MN	Advance Shoring	Equipment Rental	W					\$ 17,000					\$ 17,000				\$ 2,560			
	MN	Accurate Concrete Sawing	Sawing	O							\$ 2,646					\$ 5,792				\$ 5,792	
	MN	Crystal Welding	Welding at Wells Concrete	W					\$ 15,000					\$ 91,085				\$ 36,618			

Minnesota Multipurpose Stadium
WMBE Participation Summary

This report reflects procurement activity through March 2015

CC	Location	Subcontractor	Scope of Work	WMBE W,M,V,O	Orig Contract \$ Amount	Original WMBE \$ Commitment	Original WMBE Commitment %	MBE\$ Commitment	WBE\$ Commitment	VBE\$ Commitment	OTHER\$ Commitment	Current Contract \$	Current MBE\$ Participation	Current WBE\$ Participation	Current VBE\$ Participation	OTHER\$ Participation	Actual MBE\$ Paid	Actual WBE\$ Paid	Actual VBE\$ Paid	Actual Other\$ Paid	
	MN	Landwehr Construction	Pick Plan Approvals	O							\$ 16,500					\$ 16,500				\$ 16,500	
	MN	E&J Rebar	Welding	W					\$ 10,000					\$ 10,000				\$ -			
	MN	Zachman Precast Inc	Precast	O							\$ 10,000					\$ 17,729				\$ -	
	MN	Right-Way Caulking	Caulking	O							\$ 963,900					\$ 961,900				\$ -	
	MN	Simplex Construction Supplies	Sealant/ Expansion Joint Supplier	W					\$ 165,000					\$ 165,000				\$ 21,579			
			Total									10%	\$ 385,140	\$ 1,639,109		\$ 18,087,718					
3.7-3.8	MN	Otis Elevator Company	Elevators & Escalators	O	\$ 8,051,900	\$ 446,563	6%				\$ 6,861,609	\$ 8,961,025				\$ 7,328,351				\$ 4,894,462	
	MN	MEI (MN Elevator Company)	Frighht Elevator Material	O							\$ 597,899					\$ 890,647				\$ 90,656	
	MN	H&B Elevators	Warehouse Lease	M				\$ 446,563					\$ 256,319				\$ 128,160				
	MN	Rocket Crane System	Crane Rental/ Hoisting	O							\$ 6,000					\$ 6,275				\$ 6,275	
	MN	H&B Elevators	Entrances & Cab Interiors	M									\$ 349,523				\$ 23,515				
	MN	Jade Logistics	Transportation Logistics	M				\$ 12,250					\$ 2,331				\$ 314				
	MN	Arrow Lift	ADA Lifts	O							\$ 127,579					\$ 127,579				\$ 12,758	
			Total									7%	\$ 608,173			\$ 8,352,852					
3.10	MN	Interclad	Exterior Curtainwall & Glazing	O	\$ 16,444,762	\$ 1,861,923	11%				\$ 13,402,158	\$ 17,289,082				\$ 14,246,478			\$ -	\$ 2,107,449	
	MN	Minneapolis Glass Company	Alum Doors & Frames	W					\$ 413,988					\$ 413,988			\$ -				
	MN	Dziedzic Caulking, Inc.	Caulking	W					\$ 307,615					\$ 307,615			\$ -				
	MN	Luminous3 Finishes	Painting	W					\$ 3,600					\$ 3,600							
	MN	Joans Minority Supply	Glass Supplier	M				\$ 1,146,719					\$ 1,146,719				\$ 77,920				
	MN	Infinity Scaffold	Scaffolding	O							\$ 1,170,682					\$ 1,170,682				\$ -	
			Total									11%	\$ 1,146,719	\$ 725,203		\$ 15,417,160					
3.11	TN	Industrial Door Contractors	Operable Wall Mechanization	O	\$ 12,102,650	\$ 1,978,708	16%	\$ 3,400	\$ 98,158		\$ 7,457,985	\$ 12,102,650	\$ 3,400	\$ 98,158		\$ 7,457,985	\$ -	\$ -		\$ 1,159,319	
	MN	Interclad	Exterior Curtainwall & Glazing	O							\$ 2,382,707					\$ 2,382,707				\$ 100,849	
	MN	Rainbow Inc.	Field Painting	O							\$ 283,250					\$ 283,250				\$ 2,549	
	MN	Danny's Construction	Steel Erection	W					\$ 1,877,150					\$ 1,877,150			\$ 12,763				
			Total									16%	\$ 3,400	\$ 1,975,308		\$ 10,123,942					
3.12	MN	Berwald Roofing Co.	Roofing / Roofing Systems	O	\$ 3,408,742	\$ 682,000	20%				\$ 2,726,742	\$ 3,065,409				\$ 2,383,409				\$ -	
	MN	Valley Construction Supply	Material Supplier	W					\$ 375,000					\$ 375,000			\$ -				
	MN	Emerge Construction	Supply Roofing System	M				\$ 307,000					\$ 307,000				\$ -				
			Total									22%	\$ 307,000	\$ 375,000		\$ 2,383,409					

Minnesota Multipurpose Stadium
WMBE Participation Summary

This report reflects procurement activity through March 2015

CC	Location	Subcontractor	Scope of Work	WMBE W,M,V,O	Orig Contract \$ Amount	Original WMBE \$ Commitment	Original WMBE Commitment %	MBE\$ Commitment	WBE\$ Commitment	VBE\$ Commitment	OTHER\$ Commitment	Current Contract \$	Current MBE\$ Participation	Current WBE\$ Participation	Current VBE\$ Participation	OTHER\$ Participation	Actual MBE\$ Paid	Actual WBE\$ Paid	Actual VBE\$ Paid	Actual Other\$ Paid
3.13 - 3.14	MN	MG McGrath, Inc.	Metal Panels / Exterior Studs & Sheathing	O	\$ 27,409,295	\$ 5,624,933	20%	\$ 2,238,136	\$ 282,664		\$ 14,143,942	\$ 28,082,131		\$ 1,960,096		\$ 13,460,322				\$ 5,743,746
	MN	Infinity Scaffold	Swing Stage/Access	O							\$ 1,513,605				\$ 1,534,522					\$ 683,425
	MN	Infinity Access	Scaffold Installation	V						\$ 20,918					\$ 20,918				\$ 20,918	
	MN	M3 Sixty LLC	Louvers/Zinc/Centria Supplier	W					\$ 1,625,065					\$ 1,625,065				\$ 369,926		
	MN	Custom Drywall	Build Out/ Gypshreathing/Studs	O							\$ 4,480,898					\$ 5,922,900				\$ 2,104,337
	MN	Tri-Constuction, Inc.	Gypshreathing/Studs	M				\$ 853,309				\$ 853,309					\$ 47,044			
	MN	Armstrong Crane & Rigging	Crane Services	O							\$ 685,000					\$ 685,000				\$ 130,867
	MN	West Central Steel	Supplier	O							\$ 640,000					\$ 640,000				\$ 266,069
	MN	Custom Stud	Supplier	O							\$ 300,000					\$ 300,000				\$ 139,011
	MN	Wallboard	Material Supplier	W					\$ 625,760					\$ 1,080,000				\$ 202,939		
		Total										20%	\$ 853,309	\$ 4,665,161	\$ 20,918	\$ 22,542,744				
3.15	MN	RAM Construction	Waterproofing / Dampproofing	O	\$ 2,979,241	\$ 596,400	20%				\$ 2,341,841	\$ 3,509,919				\$ 2,777,251				\$ 1,788,138
	MN	Simplex Construction Supplies	Supplier	W					\$ 328,200					\$ 380,418				\$ 209,289		
	MN	Two Buffalo Construction	Supplier	M				\$ 268,200				\$ 311,250					\$ 146,240			
	MN	Braun Intertec	Liquid Air/Vapor Testing	O							\$ 16,500					\$ 16,500				\$ -
	IL	International Leak Detection, LLC	Waterproof Leak Monitoring Consultant	O							\$ 24,500					\$ 24,500				\$ 5,984
		Total										20%	\$ 311,250	\$ 380,418		\$ 2,818,251				
3.19/8.1	MN	Standard Iron & Wire Works	Misc Metals	O	\$ 1,700,000	\$ 493,000	29%				\$ 1,207,000	\$ 5,391,688	\$ 323,000	\$ 340,000		\$ 2,875,688				\$ 1,075,391
	MN	TEK Steel Fabricators	Steel Fabrication	M				\$ 153,000				\$ 153,000					\$ 9,150			
	MN	E&J Rebar	Installation of Misc. Metals	W					\$ 340,000					\$ 1,700,000				\$ 218,530		
		Total										47%	\$ 476,000	\$ 2,040,000		\$ 2,875,688				
3.20	MN	Carciofini Company	Expansion Control	V	\$ 1,152,000					\$ 802,000		\$ 1,205,841			\$ 855,841				\$ 262,728	
	NY	Watson Bowman Acme	Supplier	O							\$ 350,000					\$ 350,000				\$ 157,638
		Total													\$ 855,841	\$ 350,000				
3.24a,3.24b,3.24c	MN	Parsons Technologies	Communications Cabling (Telecomm)	O	\$ 11,413,000	\$ 2,283,500	20%	\$ 1,028,000	\$ 280,140		\$ 1,112,248	\$ 27,107,540	\$ 1,028,000	\$ 280,140		\$ 14,703,954				\$ 2,515,560
	MN	Gopher Stage Lighting	Material and Engineering	W					\$ 1,264,750					\$ 1,264,750				\$ -		
	GA	Atlanta Rigging Systems	Rigging	O							\$ 826,154					\$ 826,154				\$ -
	MN	Unitech	Supply & Install AV Systems	M				\$ 965,966				\$ 965,966					\$ -			

Minnesota Multipurpose Stadium
WMBE Participation Summary

This report reflects procurement activity through March 2015

CC	Location	Subcontractor	Scope of Work	WMBE W,M,V,O	Orig Contract \$ Amount	Original WMBE \$ Commitment	Original WMBE Commitment %	MBE\$ Commitment	WBE\$ Commitment	VBES Commitment	OTHER\$ Commitment	Current Contract \$	Current MBE\$ Participation	Current WBE\$ Participation	Current VBES\$ Participation	OTHER\$ Participation	Actual MBE\$ Paid	Actual WBE\$ Paid	Actual VBES\$ Paid	Actual Other\$ Paid
	MN	MTEC Electric	Provide and Install IDF Telecom	M				\$ 457,955					\$ 457,955				\$ -			
	MN	TRICOM	Supply and Install Cable	W										\$ 1,225,022			\$ -			
	TX	Abilene High Lift Aerial	Aerial Lift Truck	O							\$ 355,200					\$ 355,200				\$ -
	MN	Gephart Electric	Supply and Install Broadcast Cable	O							\$ 260,000					\$ 260,000				\$ -
	MN	Build 23	Conduit Rough In	O							\$ 4,862,587					\$ 5,740,399				\$ 1,396,395
			Total									19%	\$ 2,451,921	\$ 2,769,912		\$ 21,885,707				
3.25	MN	Summit Fire Protection	Fire Protection	O	\$ 9,391,015	\$ 275,000	3%	\$ 150,884	\$ 19,234		\$ 8,816,015	\$ 9,390,012	\$ 43,350			\$ 8,915,012				\$ 3,629,029
	MN	Turner Office Resources	Office Build Out	M				\$ 24,116					\$ 24,116				\$ 24,116			
	MN	Allied Electrical & Industrial Supply	Material Supply	M					\$ 80,766				\$ 107,534				\$ 107,534			
	MN	Minnesota Conway	Deluge & Pre-Action Fire Protect	O							\$ 248,928					\$ 166,924				\$ 152,150
	MN	Build23	Install Heat Detection	O							\$ 33,000					\$ 80,737				\$ 72,663
	MN	Life Safety Systems, Inc	Fire Alarm Installation	V						\$ 18,073					\$ 52,339			\$ 22,391		
			Total									2%	\$ 175,000		\$ 52,339	\$ 9,162,673				
4.1	WI	Merrill Iron & Steel	Non-long Span Structural Steel Fab	O	\$ 23,724,336	\$ 5,810,000	20%	\$ 264,625	\$ 1,157,342		\$ 17,914,336	\$ 20,806,000				\$ 18,165,497				\$ 13,804,296
	MN	Allied Electrical & Industrial Supply	Material Supplier	W					\$ 1,440,000					\$ 1,920,687			\$ 1,920,687			
	MN	Camelot Metals, Inc	Fabricator	W					\$ 12,658					\$ 419,266			\$ 419,266			
	MN	TEK Steel Fabricators	Fabricators	M				\$ 2,720,000					\$ 50,000				\$ 27,000			
	MN	Shaw Trucking, Inc.	Trucking	M				\$ 215,375					\$ 250,550				\$ 164,814			
			Total									13%	\$ 300,550	\$ 2,339,953		\$ 18,165,497				
4.2	TX	Derr & Isbell Construction	Non-long Span Steel Erection	O	\$ 21,565,125	\$ 3,000,000	14%		\$ 1,889,800		\$ 18,564,125	\$ 20,900,570				\$ 19,789,370				\$ 9,174,015
	MN	Luminous3 Finishes	Non-long Span Touch up	W					\$ 1,110,200					\$ 1,110,200			\$ 63,650			
	TX	BTT Steel Services	Structural Steel Detail/ Decking/Misc.	O							\$ 1,000					\$ 1,000				\$ -
			Total									5%		\$ 1,110,200		\$ 19,790,370				
5.1	MN	Yaw Construction Group	Sales Preview Center	M	\$ 659,018	\$ 367,764	50%	\$ 198,762				\$ 888,083	\$ 313,554				\$ 827,525			
	MN	Zintl, Inc.	Drywall	W					\$ 77,840					\$ 118,718			\$ 118,718			
	MN	Absolute Flooring	Flooring	W					\$ 17,780					\$ 39,362			\$ 39,362			
	MN	Minneapolis Glass Company	Glass	W					\$ 19,220					\$ 23,733			\$ 23,733			
	MN	Assured Quality Paint	Paint & WC	W					\$ 37,380					\$ 23,666			\$ 23,666			
	MN	Dziedzic Caulking, Inc.	Caulking	W					\$ 4,596					\$ 4,551			\$ 4,550			
	MN	Palanisami	Engineering	M				\$ 3,000					\$ 1,320				\$ 1,320			

Minnesota Multipurpose Stadium
WMBE Participation Summary

This report reflects procurement activity through March 2015

CC	Location	Subcontractor	Scope of Work	WMBE W,M,V,O	Orig Contract \$ Amount	Original WMBE \$ Commitment	Original WMBE Commitment %	MBE\$ Commitment	WBE\$ Commitment	VBE\$ Commitment	OTHER\$ Commitment	Current Contract \$	Current MBE\$ Participation	Current WBE\$ Participation	Current VBE\$ Participation	OTHER\$ Participation	Actual MBE\$ Paid	Actual WBE\$ Paid	Actual VBE\$ Paid	Actual Other\$ Paid
	MN	Twin City Acoustics	Acoustical Ceiling	O							\$ 12,542					\$ 19,597				\$ 19,597
	MN	National Steel	Steel Fabricator	O							\$ 50,060					\$ 59,300				\$ 59,300
	WI	Red Cedar Steel Erectors	Steel Erection	O							\$ 4,000					\$ 6,400				\$ -
	MN	Floors by Becker	Flooring	O							\$ 17,673					\$ 17,673				\$ 17,673
	MN	Wasche Commerical Finishes	Painting	O							\$ 10,500					\$ 10,500				\$ 10,500
	MN	Wilkie Sanderson	Millwork & Counter Top Material Supplier	O							\$ 81,000					\$ 100,484				\$ 90,272
	MN	Bredemus Hardware	Supplier Doors, Frames & Hardware	W					\$ 9,186					\$ 16,866			\$ 16,866			
	MN	Stanley Access	Automatic Entrance	O							\$ 6,850					\$ 6,850				\$ 6,850
	MN	Overhead Door Co.	Overhead Doors	O							\$ 3,400					\$ 3,550				\$ 3,550
	MN	CD Tile	Tiling	O							\$ 6,000					\$ 23,762				\$ 23,762
	MN	RAM Construction	Resinous Flooring	O							\$ 93,260					\$ 94,581				\$ 94,581
	MN	W.L. Hall	Roller Window Shades - supply	O							\$ 5,969					\$ 3,617				\$ 3,617
			Total									61%	\$ 314,874	\$ 226,895		\$ 346,314				
5.2	MN	MAG Mechanical	Sales Preview Center - Mechanical	M	\$ 155,062	\$ 123,157	77%	\$ 111,781				\$ 204,759	\$ 149,030				\$ 204,759			
	MN	Vogel Sheetmetal	Fabrication of Ductwork	W					\$ 4,565					\$ 2,417			\$ 2,417			
	MN	3 Rivers Insulation	Duct & Pipe Insulation	M				\$ 6,811					\$ 6,811				\$ 6,811			
	MN	Frontier Fire Protection	Fire Protection Piping	O							\$ 22,310					\$ 31,460				\$ 31,460
	MN	UHL Company	Tempature Controls	O							\$ 7,595					\$ 11,601				\$ 11,601
	MN	International Test & Balance	Air & Water Balance	O							\$ 1,400					\$ 3,100				\$ 3,100
	MN	National GPR	X-Ray for coredrills	O							\$ 600					\$ 340				\$ 340
			Total									77%	\$ 155,841	\$ 2,417		\$ 46,501				
5.3	MN	Elliott Contracting Corp.	Sales Preview Center - Electrical	M	\$ 594,800	\$ 197,985	33%	\$ 197,985				\$ 662,858	\$ 252,932				\$ 662,858			
	MN	Life Safety Systems, Inc	Fire Alarm System	V						\$ 10,800					\$ 13,295				\$ 13,295	
	IL	Fabric Images	Light Fixtures - supplier	O							\$ 8,400					\$ 8,741				\$ 8,741
	MN	Cresent Electric	Supplier	O							\$ 346,541					\$ 346,164				\$ 346,164
	MN	3M Architectual Mkt Dept	Supplier	O							\$ 32,663					\$ 32,753				\$ 32,753
	MN	National GPR	Ground Penetrating Radar- Surveyor	O							\$ 340					\$ 940				\$ 940
	MN	JH Larson	Lighting Supplier	O							\$ 6,858					\$ 6,858				\$ 6,858
	MN	United Electric	Supplier	O							\$ 1,175					\$ 1,175				\$ 1,175
			Total									38%	\$ 252,932		\$ 13,295	\$ 396,631				
6.1-6.2	MI	Irwin Seating	Fixed & Retractable Seating	O	\$ 13,949,160	\$ 2,066,000	15%	\$ 2,066,000			\$ 11,883,160	\$ 13,949,160	\$ 2,066,000			\$ 11,883,160	\$ -			\$ 575,007

Minnesota Multipurpose Stadium
WMBE Participation Summary

This report reflects procurement activity through March 2015

CC	Location	Subcontractor	Scope of Work	WMBE W,M,V,O	Orig Contract \$ Amount	Original WMBE \$ Commitment	Original WMBE Commitment %	MBE\$ Commitment	WBE\$ Commitment	VBE\$ Commitment	OTHER\$ Commitment	Current Contract \$	Current MBE\$ Participation	Current WBE\$ Participation	Current VBE\$ Participation	OTHER\$ Participation	Actual MBE\$ Paid	Actual WBE\$ Paid	Actual VBE\$ Paid	Actual Other\$ Paid
			Total									15%	\$ 2,066,000			\$ 11,883,160				
7.1	MN	Metro Erectors	Stairs & Railings	W	\$ 4,331,279	\$ 4,331,279	100%		\$ 3,748,049			\$ 4,331,279		\$ 3,748,049				\$ 642,675		
	MN	Bald Eagle Erectors	Misc. Metals Installation	M / V				\$ 583,230		\$ 583,230			\$ 583,230		\$ 583,230		\$ 149,046		\$ 149,046	
			Total									100%	\$ 583,230	\$ 3,748,049	\$ 583,230					
7.2	MN	Staging Concepts	Stadium Railings	O	\$ 11,140,972	\$ 3,230,882	29%	\$ 1,002,687	\$ 2,228,194	\$ 1,002,687	\$ 7,910,090	\$ 11,140,972	\$ 1,002,687	\$ 2,228,194	\$ 1,002,687	\$ 7,910,091	\$ -	\$ -	\$ -	\$ 725,970
			Total									29%	\$ 1,002,687	\$ 2,228,194	\$ 1,002,687	\$ 7,910,091				
8.2	MN	AMG	Interior Glazing	O	\$ 3,522,935	\$ 817,707	23%	\$ 340,232	\$ 410,350		\$ 2,680,228	\$ 3,522,935	\$ 407,357	\$ 385,350		\$ 2,638,103	\$ -	\$ -		\$ 694,291
	MN	Dzeidzic Caulking, Inc.	Caulking	W					\$ 25,000					\$ 25,000						
	MN	Tri-Construction, Inc.	Interior Blocking	M				\$ 67,125					\$ 67,125							
			Total									25%	\$ 474,482	\$ 410,350		\$ 2,638,103				
8.3	MN	Kendell Doors & Hardware	Doors, Frames, and Hardware	O	\$ 2,518,000	\$ 800,000	32%				\$ 1,709,132	\$ 2,585,222				\$ 1,776,354				\$ 105,692
	MN	Reiling Construction	Installation of Doors	M				\$ 808,868					\$ 808,868				\$ -			
			Total									31%	\$ 808,868			\$ 1,776,354				
8.4	MN	Custom Drywall	Interior Studs & Drywall	O	\$ 20,616,200	\$ 4,255,440	21%				\$ 16,360,760	\$ 20,616,200				\$ 16,358,889				\$ 6,358,175
	MN	Tri-Constuction, Inc.	Framing/Dry-Wall/Insulation	M				\$ 1,855,440					\$ 1,910,250				\$ 723,874			
	MN	Wallboard	Material Supplier	W					\$ 2,400,000					\$ 2,347,061				\$ 723,874		
			Total									21%	\$ 1,910,250	\$ 2,347,061		\$ 16,358,889				
8.5	AZ	Western Millwork	Millwork/Casework	O	\$ 7,365,046	\$ 2,227,919	30%	\$ 716,933	\$ 1,510,986		\$ 5,136,127	\$ 7,257,064	\$ 716,933	\$ 1,510,986		\$ 5,028,145	\$ -	\$ -		\$ 159,102
	MN	Custom Drywall	Interior Studs & Drywall	O							\$ 1,000					\$ 1,000				\$ -
			Total									31%	\$ 716,933	\$ 1,510,986		\$ 5,029,145				
8.6	MN	MG McGrath, Inc.	Interior Metal Panels	O	\$ 2,227,542	\$ 291,814	13%	\$ 291,814			\$ 1,935,728	\$ 2,227,542	\$ 291,814			\$ 1,935,728	\$ -			\$ -
			Total									13%	\$ 291,814			\$ 1,935,728				
8.8	MN	Custom Drywall	Fireproofing	O	\$ 3,575,116	\$ 835,000	20%	\$ 92,500	\$ 111,500		\$ 2,740,116	\$ 3,575,116				\$ 2,944,116				\$ 324,424
	MN	Simplex Construction Supplies	Supplier	W					\$ 306,000					\$ 306,000				\$ 7,668		
	MN	Tri-Construction, Inc.	Material Supplier and Labor	M				\$ 325,000					\$ 325,000				\$ 7,836			
			Total									18%	\$ 325,000	\$ 306,000		\$ 2,944,116				

Minnesota Multipurpose Stadium
WMBE Participation Summary

This report reflects procurement activity through March 2015

CC	Location	Subcontractor	Scope of Work	WMBE W,M,V,O	Orig Contract \$ Amount	Original WMBE \$ Commitment	Original WMBE Commitment %	MBE\$ Commitment	WBES Commitment	VBES Commitment	OTHER\$ Commitment	Current Contract \$	Current MBE\$ Participation	Current WBES Participation	Current VBES Participation	OTHER\$ Participation	Actual MBE\$ Paid	Actual WBES Paid	Actual VBES Paid	Actual Other\$ Paid	
9.1	MN	Kendell Doors & Hardware	Partitions and Accessories	O	\$ 1,607,913	\$ 743,000	46%	\$ 725,000	\$ 18,000		\$ 864,913	\$ 1,867,506	\$ 725,000	\$ 18,000		\$ 1,124,506	\$ -	\$ -		\$ -	
			Total									40%	\$ 725,000	\$ 18,000		\$ 1,124,506					
9.2	MN	Twin City Garage Door	Overhead Doors	O	\$ 917,315	\$ 95,000	10%	\$ 54,000	\$ 41,000		\$ 822,315	\$ 917,315	\$ 54,000	\$ 41,000		\$ 822,315	\$ -	\$ -		\$ -	
			Total									10%	\$ 54,000	\$ 41,000		\$ 822,315					
9.3	MN	Star Equipment, Inc.	Loading Dock Equipment	O	\$ 77,672	\$ 2,500	3%	\$ 2,500			\$ 75,172	\$ 77,672	\$ 2,500			\$ 75,172	\$ -			\$ -	
			Total									3%	\$ 2,500			\$ 75,172					
9.4/9.6/9.7	MN	Grazzini Brothers	Carpeting/Flooring	O	\$ 6,823,086	\$ 818,770	12%	\$ 750,540	\$ 68,230		\$ 6,004,316	\$ 6,823,086	\$ 750,540	\$ 68,230		\$ 6,004,316	\$ -	\$ -		\$ 308,655	
			Total									12%	\$ 750,540	\$ 68,230		\$ 6,004,316					
9.5/10.2	MN	Swanson & Youngdale	Concrete Floor Sealer/Wall Finishes	O	\$ 3,976,318	\$ 575,468	15%				\$ 3,409,618	\$ 3,976,318				\$ 3,409,618				\$ 28,739	
	MN	Sunrise Painting & Wallcovering	Paint & Wallcovering	W					\$ 413,700					\$ 413,700				\$ -			
	MN	Joans Minority Supply	Paint & Wallcovering Supplier	M				\$ 153,000					\$ 153,000				\$ -				
			Total									15%	\$ 153,000	\$ 413,700		\$ 3,409,618					
9.8	MN	Twin City Acoustics	Accoustical Ceilings and Walls	O	\$ 2,598,097	\$ 548,400	20%	\$ 246,600	\$ 301,800		\$ 2,049,697	\$ 2,598,097	\$ 246,600	\$ 301,800		\$ 2,049,697	\$ -	\$ -		\$ 24,681	
			Total									21%	\$ 246,600	\$ 301,800		\$ 2,049,697					
9.9	MN	Northland Concrete & Masonry	Masonry, Stone, and Brick	O	\$ 11,200,000	\$ 1,339,500	12%		\$ 52,000		\$ 9,616,500	\$ 11,248,607	\$ 215,197	\$ 5,000		\$ 9,503,324				\$ 5,349,620	
	MN	Tri-Construction, Inc.	Misc. Work: Scaffold Building, Clean-Up	M				\$ 300,000					\$ 144,803				\$ 144,803				
	MN	Joans Minority Supply	Block & Mortar Material Supplier	M				\$ 450,000					\$ 390,000				\$ 145,656				
	MN	Advance Specialties	Supply Misc Materials	W					\$ 100,000					\$ 100,000				\$ 53,078			
	MN	E & J Rebar	Supply & Install Rebar	W					\$ 337,500					\$ 337,500				\$ 86,331			
	MN	On Site Heat	Supply & Install Construction Heaters	W					\$ 100,000					\$ 147,000				\$ 87,511			
	MN	ACME Tools	Supply Misc. Materials & Equipment	O							\$ 5,000					\$ 20,663				\$ 20,663	
	MN	Carciofini Company	Expansion Control	V						\$ 50,000					\$ 150,000			\$ 23,659			
	MN	Advantage Scaffold & Ladders	Equipment Supplier	O							\$ 30,000					\$ 65,498				\$ 65,498	
	MN	Amcon Block	Block Material Supplier	O							\$ 20,000					\$ 13,386				\$ 13,386	
	MN	TCC Materials	Mortar Material Supplier	O							\$ 10,000					\$ 10,716				\$ 10,716	
	MN	Cemstone	Concrete	O							\$ 3,500					\$ 7,777				\$ 7,777	
	IA	Duke Aerial Equipment, Inc	Equipment Supplier	O							\$ 4,000					\$ 4,000				\$ 931	

Minnesota Multipurpose Stadium
WMBE Participation Summary

This report reflects procurement activity through March 2015

CC	Location	Subcontractor	Scope of Work	WMBE W,M,V,O	Orig Contract \$ Amount	Original WMBE \$ Commitment	Original WMBE Commitment %	MBE\$ Commitment	WBE\$ Commitment	VBES Commitment	OTHER\$ Commitment	Current Contract \$	Current MBE\$ Participation	Current WBE\$ Participation	Current VBES\$ Participation	OTHER\$ Participation	Actual MBE\$ Paid	Actual WBE\$ Paid	Actual VBES\$ Paid	Actual Other\$ Paid
	MN	CHI Companies	Equipment Suplier	O							\$ 1,500					\$ 1,500				\$ 695
	MN	United Rentals	Equipment Suplier	O							\$ 20,000					\$ 20,000				\$ 7,834
	MN	ESCH Construction Supply Company	Equipment Suplier	O							\$ 5,000					\$ 5,000				\$ 2,866
	MN	Forklifts of Minnesota	Equipment Suplier	O							\$ 45,000					\$ 45,000				\$ 38,667
	MN	Ferrellgas	Propane Supplier	O							\$ 20,000					\$ 20,000				\$ 6,062
	MN	Hilti Incorporated	Epoxy Supplier	O							\$ 15,000					\$ 15,000				\$ 12,728
	MN	Shaw/Stewart Lumber	Lumber Supplier	O							\$ 10,000					\$ 14,521				\$ 14,521
	MN	Construction Midwest	Supply Misc. Materials	O							\$ 5,000					\$ 12,722				\$ 12,722
			Total									12%	\$ 750,000	\$ 589,500	\$ 150,000	\$ 9,759,107				
10.1	MN	Park Construction	Bituminous Pavement	O	\$ 715,550	\$ 159,352	22%	\$ 45,795	\$ 113,557		\$ 556,198	\$ 715,550	\$ 45,795	\$ 113,557		\$ 556,198	\$ -	\$ -		\$ -
			Total									22%	\$ 45,795	\$ 113,557		\$ 556,198				
10.3b	WI	Hufcor	Operaable Particions	O	\$ 123,349	\$ 2,500	2%	\$ 2,500			\$ 120,849	\$ 123,349	\$ 2,500			\$ 120,849	\$ -			\$ -
			Total									2%	\$ 2,500			\$ 120,849				
10.5	MN	Serigraphics Sign Systems	Exterior Signage	O	\$ 1,540,283	\$ 318,056	20%	\$ 143,125	\$ 174,931		\$ 1,222,227	\$ 1,540,283	\$ 143,125	\$ 174,931		\$ 1,222,227	\$ -	\$ -		\$ -
			Total									21%	\$ 143,125	\$ 174,931		\$ 1,222,227				
10.6	MN	Action Fence, Inc	Fences & Gates	O	\$ 785,600	\$ 204,756	20%	\$ 118,340	\$ 86,416		\$ 580,844	\$ 785,600	\$ 118,340	\$ 86,416		\$ 580,844	\$ -	\$ -		\$ -
			Total									26%	\$ 118,340	\$ 86,416		\$ 580,844				
10.9	MN	Arteka	Landscaping/Irrigation	O	\$ 718,565	\$ 258,700	36%	\$ 179,650	\$ 79,050		\$ 459,865	\$ 1,560,440	\$ 390,110	\$ 171,648		\$ 998,682	\$ -	\$ -		\$ -
			Total									36%	\$ 390,110	\$ 171,648		\$ 998,682				
10.11	MN	Homeco Insulation, Co	Interior Sealants and Fire Safing	W	\$ 496,952	\$ 496,952	100%		\$ 496,952			\$ 496,952		\$ 496,952						\$ -
			Total									100%		\$ 496,952						
11.01	MI	Stafford Smith	Food Service	O	\$ 3,427,200	\$ 719,712	21%	\$ 376,992	\$ 342,720		\$ 2,707,488	\$ 3,427,200	\$ 376,992	\$ 342,720		\$ 2,707,488	\$ -	\$ -		\$ -
			Total									21%	\$ 376,992	\$ 342,720		\$ 2,707,488				
Total	234	MN Companies			\$ 654,902,388	\$ 181,173,151	N/A	\$ 75,953,057	\$ 111,146,690	\$7,678,787	\$ 466,069,733	\$ 698,600,920	\$ 82,807,363	\$ 110,965,142	\$ 7,907,788	\$ 502,856,531	\$ 35,911,570	\$ 54,454,596	\$ 3,264,910	\$ 364,878,524
			Total Percentages		NA	28%	N/A	12%	17%	1%	71%	N/A	12%	16%	1%	72%	43%	49%	41%	
			Goal			20%		9%	11%											