**WMVBE TARGETED BUSINESS PARTICIPATION SUMMARY**
**CONSTRUCTION**

**Report Through February 2015**

| CC | Subcontractor | State | Scope of Work | WMBE W,M,V,O | Orig Contract $ Amount | Original WMBE $Commitment | Original WMBE Commitment % | MBE$ Commitment | WBE$ Commitment | VBE$ Commitment | OTHER$ Commitment | Current Contract $ | Actual MBE$ Participation | Actual WBE$ Participation | Actual VBE$ Participation | OTHER$ Participation | Actual MBE$ Paid | Actual WBE$ Paid | Actual VBE$ Paid | Actual Other$ Paid |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | **Master Project: Ryan Construction - Conv** | | | | | | | | | | | | | | | | | | | |
| | **Project: Block 1 Parking Ramp** | | | | | | | | | | | | | | | | | | | |
| | **Ryan Concrete** | MN | Concrete | O | $3,145,170.00 | | | | | | $2,491,718.00 | $3,145,170.00 | | | | $2,491,718.00 | | | | $195,036.00 |
| | OnSite Heat | MN | Temporary Heat | W | | | | | | | | | | $95.00 | | | | $95.00 | | |
| | Woody's Rebar | MN | Rebar Supply and Installation | W | | $603,452.00 | | | $603,452.00 | | | | | $603,452.00 | | | | $317,426.00 | | |
| | Advanced Shoring | MN | Connete Form Rental | W | | $50,000.00 | | | $50,000.00 | | | | | $50,000.00 | | | | $6,276.00 | | |
| | **Gage Brothers Concrete Products, Inc.** | SD | Precast Concrete | O | $2,422,585.00 | | | | | | $2,127,874.00 | $2,422,565.00 | | | | $2,127,854.00 | | | | |
| | Simplex Construction Supply | MN | Caulking Supply | W | | $7,005.00 | | | $7,005.00 | | | | | $7,005.00 | | | | | | |
| | Vics Crane Rental | MN | Mobile Crane Supply | W | | $269,565.00 | | | $269,565.00 | | | | | $269,565.00 | | | | | | |
| | Princess Trucking | MN | Structural Precast Hauling | W | | $18,141.00 | | | $18,141.00 | | | | | $18,141.00 | | | | | | |
| | **Veit & Company Inc** | MN | Earthwork/Site Utilities | O | $1,948,945.00 | | | | | | $1,558,945.00 | $2,170,136.00 | | | | $1,770,166.00 | | | | $1,203,055.00 |
| | Shaw Trucking | MN | Trucking | M | | | | | | | | | | $17,863.00 | | | $17,862.00 | | | |
| | Safety Signs | MN | Traffic Control Signage | W | | | | | | | | | | $1,307.00 | | | | $1,307.00 | | |
| | Dispatch Trucking | MN | Trucking | W | | $78,000.00 | | | $78,000.00 | | | | | $78,000.00 | | | | $19,406.00 | | |
| | MBE Trucking | MN | Trucking | M | | $175,000.00 | | $175,000.00 | | | | | $175,000.00 | | | | $60,996.00 | | | |
| | Utilities Sales | MN | Utilities Supply Company | W | | $137,000.00 | | | $137,000.00 | | | | | $137,000.00 | | | | | | |
| | **Elliot Contracting Corp** | MN | Electrical/ Low Voltage Systems | M | $1,398,710.00 | $1,136,680.00 | 81.27% | $1,136,680.00 | | | $262,030.00 | $1,398,710.00 | $1,136,680.00 | | | $262,030.00 | $109,825.00 | | | |
| | **Atlas Foundations** | MN | Drilled Piers | O | $1,385,822.00 | | | | | | $1,236,522.00 | $1,385,822.00 | | | | $1,236,522.00 | | | | $1,071,358.00 |
| | E&J Rebar | MN | Rebar Supply and Installation | W | | $149,300.00 | | | $149,300.00 | | | | | $149,300.00 | | | | $61,993.00 | | |
| | **Otis Elevator Company** | MN | Elevator/Escalators | O | $1,381,200.00 | | | | | | $1,234,076.00 | $1,381,200.00 | | | | $1,234,076.00 | | | | |
| | H&B Elevator | MN | Elevator Door & Cab Fabrication | M | | $147,124.00 | | $147,124.00 | | | | | $147,124.00 | | | | | | | |
| | **Innovative Building Concepts** | MN | Metal Panels & Green Screen | W | $1,341,650.00 | $1,335,450.00 | 99.54% | | $1,335,450.00 | | | $1,341,650.00 | | $1,335,450.00 | | | | | | |
| | GA Design LLC | MN | Revit Modeling | M | | $6,200.00 | | $6,200.00 | | | | | $6,200.00 | | | | | | | |
| | **Brin Contract Glazing** | MN | Glass & Glazing | O | $993,695.00 | | | | | | $747,656.00 | $993,695.00 | | | | $747,656.00 | | | | |
| | Industrial Louvers | MN | Louver Supply | W | | $30,618.00 | | | $30,618.00 | | | | | $30,618.00 | | | | | | |
| | Dziedzic Caulking | MN | Caulking | W | | $52,553.00 | | | $52,553.00 | | | | | $52,553.00 | | | | | | |
| | Homeco Insulation | MN | Insulation Supply and Installation | W | | $44,537.00 | | | $44,537.00 | | | | | $44,537.00 | | | | | | |
| | Johnson Sales | MN | Glass Supply | W | | $118,331.00 | | | $118,331.00 | | | | | $118,331.00 | | | | | | |
| | **Horwitz NS/I** | MN | HVAC/Plumbing | O | $813,000.00 | | | | | | $490,900.00 | $813,000.00 | | | | $490,900.00 | | | | $63,256.00 |
| | Total Insulation | MN | Insulation | W | | $37,000.00 | | | $37,000.00 | | | | | $37,000.00 | | | | | | |
| | Osland Piping | MN | Piping Material Supply and Fabrication | W | | $32,000.00 | | | $32,000.00 | | | | | $32,000.00 | | | | | | |
| | Sun Mechanical | MN | Plumbing | W | | $133,100.00 | | | $133,100.00 | | | | | $133,100.00 | | | | | | |
| | Mag Mechanical | MN | Plumbing | M | | $91,000.00 | | $91,000.00 | | | | | $91,000.00 | | | | | | | |
| | Gopher P | MN | Material Supply | M | | $29,000.00 | | $29,000.00 | | | | | $29,000.00 | | | | | | | |
| | **Don Herstad Co** | MN | Parking Control Equipment | O | $526,340.00 | | | | | | $526,340.00 | $566,180.00 | | | | $526,340.00 | | | | |
| | Elliot Contracting Corp | MN | Low Voltage Wiring | M | | | | | | | | | $39,840.00 | | | | | | | |
| | **Carl Bolander & Sons, Co.** | MN | Structural Demolition | O | $358,725.00 | | | | | | $226,725.00 | $426,798.00 | | | | $291,530.00 | | | | $361,569.00 |
| | Shaw Trucking | MN | Trucking | M | | $33,300.00 | | $33,300.00 | | | | | $33,300.00 | | | | $9,282.00 | | | |
| | Pete's Water & Sewer | MN | Utility Disconnects | W | | $32,000.00 | | | $32,000.00 | | | | | $31,150.00 | | | | $31,150.00 | | |
| | Wills Trucking | MN | Trucking | M | | | | | | | | | $4,118.00 | | | | $4,118.00 | | | |
| | A&A Trucking | MN | Trucking | M | | $33,400.00 | | $33,400.00 | | | | | $33,400.00 | | | | $2,407.00 | | | |
| | Metro Gravel | MN | Trucking | W | | $33,300.00 | | | $33,300.00 | | | | | $33,300.00 | | | | $20,413.00 | | |
| | **Minuti-Ogle Contracts LLC, a KHS&S Vent** | MN | Framing, Insulation, Drywall & EIFS | O | $356,300.00 | | | | | | $243,255.00 | $356,300.00 | | | | $243,255.00 | | | | |
| | Wallboard Inc. | MN | Drywall Material Supply | W | | $18,000.00 | | | $18,000.00 | | | | | $18,000.00 | | | | | | |
| | Simplex Construction Supply | MN | EIFS Material Supply | W | | $3,600.00 | | | $3,600.00 | | | | | $3,600.00 | | | | | | |
| | Minority Insulation and Drywall, Inc. | MN | Spray Foam Insulation Installation | M | | $72,645.00 | | $72,645.00 | | | | | $72,645.00 | | | | | | | |
| | Metzger | MN | Spray Foam Material | W | | $15,000.00 | | | $15,000.00 | | | | | $15,000.00 | | | | | | |
| | The Caulkers Co. | MN | Caulking | W | | $3,800.00 | | | $3,800.00 | | | | | $3,800.00 | | | | | | |
| | **Bergh's Fabricating, Inc.** | MN | Miscellaneous Metal Supply | O | $300,573.00 | | | | | | $291,213.00 | $300,573.00 | | | | $291,213.00 | | | | |
| | Copeland Trucking | MN | Trucking Services | M | | $9,360.00 | | $9,360.00 | | | | | $9,360.00 | | | | | | | |
| | **Sowles Co.** | MN | Miscellaneous Metal Installation | O | $153,511.00 | | | | | | $153,511.00 | | | | | $153,511.00 | | | | |
| | **Envirobate** | MN | Hazardous Material Removal | W | $137,087.00 | $137,087.00 | 100.0% | | $137,087.00 | | | $144,115.00 | | $144,115.00 | | | | $125,129.00 | | |
| | **RL Dalsin Roofing** | MN | Roofing | O | $111,083.00 | | | | | | $95,930.00 | $111,083.00 | | | | $95,930.00 | | | | |
| | Wallboard Inc. | MN | Roofing Insulation Supply | W | | $15,153.00 | | | $15,153.00 | | | | | $15,153.00 | | | | | | |
| | Lloyds Construction Services | MN | Dumpster Service | W | | $356.00 | | | $356.00 | | | | | $356.00 | | | | | | |
| | **Superior Painting and Decorating, Inc.** | MN | Painting | O | $103,292.00 | | | | | | $66,243.00 | $103,292.00 | | | | $66,243.00 | | | | |
| | Courtland Construction Supplies | MN | Painting Supplies | W | | $12,840.00 | | | $12,840.00 | | | | | $12,840.00 | | | | | | |
| | Stripe Right | MN | Parking Striping | M | | $24,209.00 | | $24,209.00 | | | | | $24,209.00 | | | | | | | |
| | **Skyline Fire Protection** | MN | Fire Protection | V | $98,800.00 | | | | | $79,040.00 | | $312,580.00 | | | $92,620.00 | | | | $5,700.00 | |
| | Coastwise Fireguard | MN | Fire Protection | W | | $10,868.00 | | | $10,868.00 | | | | | $10,868.00 | | | | | | |
| | Go Fetch Mechanical | MN | Piping Supply & Fabrication | M | | $8,892.00 | | $8,892.00 | | | | | $8,892.00 | | | | | | | |
| | **Archetype Sign Makers** | MN | Signage | O | $66,954.00 | | | | | | $37,854.00 | $66,954.00 | | | | $67,854.00 | | | | |
| | Adobe Design | MN | Vinyl Cutting/ ADA Signs | M | | $15,400.00 | | $15,400.00 | | | | | $15,400.00 | | | | | | | |
| | All Signs | MN | Signage Manufacturing and Install | W | | $13,700.00 | | | $13,700.00 | | | | | $13,700.00 | | | | | | |
| | **Glenwee Doors, Inc.** | MN | Door/Frame/Hardware | O | $61,475.00 | | | | | | $59,975.00 | $61,475.00 | | | | $59,975.00 | | | | |
| | Princess Trucking | MN | Jobsite Deliveries | W | | $1,500.00 | | | $1,500.00 | | | | | $1,500.00 | | | | | | |
| | **Acoustics Associates** | MN | ACT Ceilings | O | $37,055.00 | | | | | | $26,255.00 | $37,055.00 | | | | $26,255.00 | | | | |
| | Golden Valley Supply | MN | ACT Vendor | W | | $10,800.00 | | | $10,800.00 | | | | | $10,800.00 | | | | | | |
| | **Exterior Building Services** | MN | Waterproofing | W | $26,165.00 | $26,165.00 | 100.0% | | $26,165.00 | | | $26,165.00 | | $26,165.00 | | | | | | |
| | **Able Fence** | MN | Temporary Fencing | W | $13,769.00 | $13,769.00 | 100.0% | | $13,769.00 | | | $13,769.00 | | $13,769.00 | | | | $13,081.00 | | |
| | **Acoustics Associates** | MN | Resilient Flooring | O | $10,556.00 | | | | | | $9,056.00 | $10,556.00 | | | | $9,056.00 | | | | |
| | Isiams Minority Owned Supply | MN | Flooring Vendor | M | | $1,500.00 | | $1,500.00 | | | | | $1,500.00 | | | | | | | |
| | **Safety Signs** | MN | Traffic Control Signage | W | $7,657.00 | $7,657.00 | 100.0% | | $7,657.00 | | | $7,657.00 | | $7,657.00 | | | | $7,657.00 | | |
| | **Twin City Tile & Marble Company** | MN | Ceramic Tile | O | $3,625.00 | | | | | | $3,175.00 | $3,625.00 | | | | $3,175.00 | | | | |
| | Simplex Construction Supply | MN | Tile Supply | W | | $450.00 | | | $450.00 | | | | | $450.00 | | | | | | |
| | **Omnite Santitation** | MN | Portable Toilets | W | $2,071.00 | $7,071.00 | 100.0% | | $2,071.00 | | | $2,071.00 | | $2,071.00 | | | | $768.00 | | |
| | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | |
| | **Total** | | | | **$17,205,815.00** | **$5,242,878.00** | | **$1,783,710.00** | **$3,454,168.00** | **$79,040.00** | **$11,889,253.00** | **$17,411,396.00** | **$1,827,668.00** | **$3,479,811.00** | **$92,620.00** | **$12,195,259.00** | **$204,490.00** | **$604,701.00** | **$5,700.00** | **$2,894,274.00** |
| | **% By Current Contracts** | | | | | **30.47%** | | **10.37%** | **20.08%** | **0.46%** | **69.1%** | | **10.62%** | **20.22%** | **0.54%** | **70.88%** | **1.19%** | **3.51%** | **0.03%** | **16.82%** |

| CC | Subcontractor | State | Scope of Work | WMBE W,M,V,O | Orig Contract $ Amount | Original WMBE $Commitment | Original WMBE Commitment % | MBE$ Commitment | WBE$ Commitment | VBE$ Commitment | OTHER$ Commitment | Current Contract $ | Actual MBE$ Participation | Actual WBE$ Participation | Actual VBE$ Participation | OTHER$ Participation | Actual MBE$ Paid | Actual WBE$ Paid | Actual VBE$ Paid | Actual Other$ Paid |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | **Master Project: Ryan Construction - Conv** | | | | | | | | | | | | | | | | | | | |
| | **Project: Stadium Skyway** | | | | | | | | | | | | | | | | | | | |
| | **Horwitz NS/I** | MN | HVAC/Plumbing | O | $368,250.00 | | | | | | $207,743.00 | $368,250.00 | | | | $207,743.00 | | | | |
| | Total Insulation | MN | Insulation | W | | $21,753.00 | | | $21,753.00 | | | | | $21,753.00 | | | | | | |
| | Osland Piping | MN | Piping Material Supply and Fabrication | W | | $18,754.00 | | | $18,754.00 | | | | | $18,754.00 | | | | | | |
| | Mag Mechanical | MN | Wet Mechanical | M | | $120,000.00 | | $120,000.00 | | | | | $120,000.00 | | | | | | | |
| | **Manor Electric, Inc.** | MN | Electrician | W | $87,650.00 | $79,760.00 | 91.0% | | $79,760.00 | | | $87,650.00 | | $79,760.00 | | | | | | |
| | B&L Supply | MN | Lighting Supply | M | | $7,890.00 | | $7,890.00 | | | | | $7,890.00 | | | | | | | |
| | **Skyline** | MN | Fire Protection | V | $32,100.00 | | | | | $25,680.00 | | $32,100.00 | | | $25,680.00 | | | | | |
| | Coastwise Fireguard | MN | Fire Protection | W | | $3,531.00 | | | $3,531.00 | | | | | $3,531.00 | | | | | | |
| | Go Fetch Mechanical | MN | Piping Supply & Fabrication | M | | $2,889.00 | | $2,889.00 | | | | | $2,889.00 | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | |
| | **Total** | | | | **$488,000.00** | **$254,577.00** | | **$130,779.00** | **$123,798.00** | **$25,680.00** | **$207,743.00** | **$488,000.00** | **$130,779.00** | **$123,798.00** | **$25,680.00** | **$207,743.00** | **$0.00** | **$0.00** | **$0.00** | **$0.00** |
| | **% By Current Contracts** | | | | | **52.17%** | | **26.8%** | **25.37%** | **5.26%** | **42.57%** | | **26.8%** | **25.37%** | **5.26%** | **42.57%** | **0.0%** | **0.0%** | **0.0%** | **0.0%** |

| CC | Subcontractor | State | Scope of Work | WMBE W,M,V,O | Orig Contract $ Amount | Original WMBE $Commitment | Original WMBE Commitment % | MBE$ Commitment | WBE$ Commitment | VBE$ Commitment | OTHER$ Commitment | Current Contract $ | Actual MBE$ Participation | Actual WBE$ Participation | Actual VBE$ Participation | OTHER$ Participation | Actual MBE$ Paid | Actual WBE$ Paid | Actual VBE$ Paid | Actual Other$ Paid |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | **Master Project: Ryan Construction - Conv** | | | | | | | | | | | | | | | | | | | |
| | **Project: Ryan Skyways** | | | | | | | | | | | | | | | | | | | |
| | **Horwitz NS/I** | MN | HVAC/Plumbing | O | $630,350.00 | | | | | | $371,012.00 | $630,350.00 | | | | $371,012.00 | | | | |
| | Total Insulation | MN | Insulation | W | | $16,700.00 | | | $16,700.00 | | | | | $16,700.00 | | | | | | |
| | Osland Piping | MN | Piping Material Supply and Fabrication | W | | $32,638.00 | | | $32,638.00 | | | | | $32,638.00 | | | | | | |
| | Mag Mechanical | MN | Wet Mechanical | M | | $190,000.00 | | $190,000.00 | | | | | $190,000.00 | | | | | | | |
| | **Manor Electric, Inc.** | MN | Electrician | W | $242,486.00 | $220,662.00 | 91.0% | | $220,662.00 | | | $242,486.00 | | $220,662.00 | | | | | | |
| | B&L Supply | MN | Lighting Supply | M | | $21,824.00 | | $21,824.00 | | | | | $21,824.00 | | | | | | | |
| | **Elliot Contracting** | MN | Electrician | M | $53,950.00 | $53,950.00 | 100.0% | $53,950.00 | | | | $53,950.00 | $53,950.00 | | | | | | | |
| | **Skyline** | MN | Fire Protection | V | $32,000.00 | | | | | $25,600.00 | | $32,000.00 | | | $25,680.00 | | | | | |
| | Coastwise Fireguard | MN | Fire Protection | W | | $3,520.00 | | | $3,520.00 | | | | | $3,520.00 | | | | | | |
| | Go Fetch Mechanical | MN | Piping Supply & Fabrication | M | | $2,880.00 | | $2,880.00 | | | | | $2,880.00 | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | |
| | **Total** | | | | **$958,786.00** | **$562,174.00** | | **$268,654.00** | **$293,520.00** | **$25,600.00** | **$371,012.00** | **$958,786.00** | **$268,654.00** | **$293,520.00** | **$25,680.00** | **$371,012.00** | **$0.00** | **$0.00** | **$0.00** | **$0.00** |
| | **% By Current Contracts** | | | | | **58.63%** | | **28.02%** | **30.61%** | **2.67%** | **38.7%** | | **28.02%** | **30.61%** | **2.68%** | **38.7%** | **0.0%** | **0.0%** | **0.0%** | **0.0%** |
| | | | | | | | | | | | | | | | | | | | | |
| | **Master Project: Ryan Construction - Conv** | | | | | | | | | | | | | | | | | | | |
| | **Total** | | | | **$18,652,601.00** | **$6,059,629.00** | | **$2,183,143.00** | **$3,871,486.00** | **$130,320.00** | **$12,468,008.00** | **$18,859,182.00** | **$2,227,101.00** | **$3,896,920.00** | **$164,180.00** | **$12,774,014.00** | **$204,490.00** | **$604,701.00** | **$5,700.00** | **$2,894,274.00** |
| | **% By Current Contracts** | | | | | **32.49%** | | **11.7%** | **20.76%** | **0.7%** | **66.84%** | | **11.94%** | **20.89%** | **0.77%** | **68.48%** | **1.1%** | **3.24%** | **0.03%** | **15.52%** |